


UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
FIRST QUARTER, CY 2020

Province, City or Municipality: **Pampanga, San Simon**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Economic Development (pls list down specific projects)	—	—	—	—	—	—		—
Social Development :Fabrication and Installation of Led Street Lights	Tulaoc, San Simon Pampanga	6,000,000.00	2/19/2020	2/20/2020	Completed	3,330.31		Accomplished
Social Development : Fabrication and Installation of Led Street Lights	San Simon,Pampanga	6,000,000.00	3/23/2020	3/24/2020	Completed	5,996,669.69		Accomplished
Environmental Management : Purchased of Construction Materials for the Construction of MRF at Municipal Hall	Municipal Hall San Simon, Pampanga	2,514,360.00	1/28/2020	1/29/2020	Completed	16,860.00		Accomplished
Environmental Management : Purchased of Construction Materials for the Construction of MRF at Municipal Hall	Barangay San Isidro, San Simon Pampanga	2,514,360.00	2/17/2020	2/18/2020	Completed	2,497,500.00		Accomplished

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


JACQUELINE P. ALFARO
 Local Budget Officer


HON. ARANDIO S. PUNSALAN JR.
 Local Chief Executive